


COMPLETION REPORT

1. Name of Work : IMPROVEMENT TO DRAIN AT 5TH AND 1ST 'B' CROSS AT DEFENCE COLONY IN WARD NO.14, BAGALAGUNTE.
2. Sanctioned Estimate No. & Dt : T.S.No. 22/00/T15/B-14dt 19.2.2014
3. Head of Account which is Chargeable : P2434
4. Work Order No. & Dt : 49/25-6-14
5. Name of Contractor : TECHNICAL MANGER (WEST), KRIDL
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 1721 Page No. 172033b41
8. Check measurement of the Asst. : M.B. No. 1721 Page No. 172033b172041
- Asst. Exe. Eng. / Exe. Eng : —
9. Name of the Office / Official : AEE (DSO)
- incharge of the work :
10. a) Asst. Engineer : D-S-Subdiv
- b) Asst. Exe. Engineer : E-Subdiv

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
152-06	14748502 1446132 = 00	—	252502 53868 = 00

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER
W-14


ASST. EXECUTIVE ENGINEER
SUBDIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಲಕರು, ಬೆಂಗಳೂರು - 560 073

ACCOUNTS SUPTD. (


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.